

A Report on Supervision and Monitoring Visit Poush 2070

Supervision and monitoring visit was conducted on January 12 2014. The team was led by Executive Chairman Dr. Laxmi Prasad Devkota, Joined by Development Committee Member Mr. Suresh Marahatta and Asst to The Chairman Mr. Milan Karki.

1. Observations:

1.1. Bridge on the Trishuli River in the Project Site



Figure 1: Bridge Under Construction

1.2. Test Adit Tunnels on the Left Bank



Figure 2: Test Adit Tunnel

1.3. PAN Evapometer Site



Figure 3: Taking the Data for the Day

2. Field Personnel Interviewed:

Mr. Krishna Prasad Dhungel, Geologist, JADE Consult

Mr. Tripathi, High Himal

Mr. Megh Raj Dahal, Electrician, High Himal

Mr. Dipendra Karki, High Himal

3. Findings:

3.1. The summary of reporting made by Geologist Mr Dhungel for Core Drilling has been presented below.

SN	Drill Hole ID	Location	Length in Meters	Remarks
1	L1	Power House site, Phisling	60	
2	L2		83	
3	L1	Dam Site, Right Bank	120	
4	L2		100	
5	L3		100	
6	L4		50	
7	L1	Dam Site, Left Bank	138	
8	L2		70	
9	L3		100	
10	L4		62.5	
11	L5		50	
12	L6		85.85	

13	L7		35	
Total	13	2+4+7	1054.35	

***Work of a Single Day-January 10:** For the day, 34 meters of drilling works was done.

3.2. As reported by Mr Tripathi from HHH, the following is the update on the Galleries

SN	Gallery ID	Status	Remarks
1	GRM	Completed	Out of the Total Gallery length of 677 M, 582.25 M has been completed. Further, he assured of the completion of the works including the enlargements by end of Magh, 2070.
2	GRL	Main Branch Completed, Downstream Completed, Upstream 2 nd Branch: 23 M, 1 st Branch Terminated	
3	GLM	Main Branch Complete	
4	GLL	Main Branch Complete, Downstream Complete	

4. Conclusive Remarks:

- 4.1. The Bridge will be completed soon (by /before end of the fiscal year) easing the accessibility to the project site.
- 4.2. We recommend some improvement in the safety measures, mainly with regards to managing oxygen cylinders in different locations of the Galleries.
- 4.3. Geological over-breaking should be sorted out in between the Consultant and the local Contractor/Sub-Contractor.
- 4.4. Decisions on the Galleries should be provided at the earliest.